

# TOWN OF NANTUCKET, MASSACHUSETTS

# Monthly Update DECEMBER 21, 2012

# **Projects**

223970 Madaket Wastewater Treatment Facility & Collection System

Phase 1 - Preliminary Design Phase

Progress Last Month:

Met with GSA/Surveyor on-Island to facilitate layout FAA property bounds/needs

- Worked with Town Administration on FAA site purchase
- Record and complied process data from the WWTF
- Began hydraulic capacity analysis off WWTF
- Began treatment capacity analysis of WWTF
- Commence hydraulic and treatment capacity analysis

#### This Month:

Schedule Projected completion date – December 31, 2013

Financial Phase 1 Budget - \$348,630 Spent - \$ 155,775

Town Action (s) Required:

- Completion date amendment execution
- Draft 2013 ATM Warrant Article for FAA land acquistion

## 225139 CWMP Update

### Progress Last Month:

- Continued discussions with SMAST
  - NLC & Applied Coastal for Hummock Pond MEP \$50,000 Contract
  - Last sampling completed week of December 17th
  - Follow up on all WQ testing for Hummock & Sesechacha Ponds
- Continued discussions with Health Director on Fertilizer Management program
- Identified two duct discharge pipes to Nantucket Harbor

# Town of Nantucket, Massachusetts Project Update December 21, 2012

- Review AECOM "stormwater" data, mapping & outfall locations
- Develop limited stormwater scope
- Discussions with Town Administration about Work Plan for Sewer Plan Work (SPW)
- Developed Town & Siasconset Sewer District Parcels
  - Connected
  - Not Connected
  - Working to QA/QC on developed existing/build out flows in Town Sewer District and throughout all Needs Areas
  - Jetties follow up
  - Attend 12/17 Special BOS Quarterly meeting with SPW Group

#### This Month:

- Continue public outreach activities
- Finalize flows and loads from updated needs/study areas
- Continue working with Natural Resources Hummock Pond MEP
- Work with Natural Resources, Marine & Coastal Resources and Division of Marine Fisheries on stormwater
- Work with SMAST on stormwater in MEP
- Finalize summary on landfill
- Review and evaluate summary on 2008 Sewer Act
- Incorporate sewer priority list provisions with 2008 Sewer Act
- Continue with CWMP Update report writing
- Continue coordination with Sewer Planning Work Group as directed by Administration

Schedule Projected completion date - December 2013

Financial Budget - \$571,000 Spent: \$ 167,509

# Town Action (s) Required:

- Continue to refine Sewer Planning Work Group "charge", develop work plan and time line
- Encourage NLC and SMAST to consummate \$50,000 Applied Coastal MEP Contract

Town of Nantucket, Massachusetts Project Update December 21, 2012

# 225140 Phase IIB Sewer Rehabilitation Project

# Progress Last Month:

- Processed two Addenda prior to December 12th bid opening
- Attended the Bid Opening on December 12<sup>th</sup>
- Received 5 bids for project. Apparent Low Bidder identified as C.C. Construction
- Conducted reference review
- Prepared and
- Submitted "request to award" package to MassDEP on December 21st h

#### This Month:

- Monitor contractor DBE (MBE/WBE) package approval process
- Preparing 5 copies of contract for execution with the Town upon receipt of the Approval to Award from MassDEP
- Set up and hold internal Town pre-construction meetings
- Set up and hold pre-construction conference with contractor Town Departments, utilities and other stockholders
- Set up DBE resident representative protocols and start residency
- Meet with Town Staff to set up monthly drawdown/payment to vendors protocols/schedules

Schedule Projected completion date – December 2014

Financial Budget - \$921,700 Spent - \$288,128

Town Action (s) Required:

■ Execute C.C. Construction Contract

# What to look for this month:

- Site visit to Surfside WWTF for assessment of capacity bottlenecks.
- Completion of FAA Site Survey by GSA vendor
- MassDEP approval to award Phase IIB contract to C.C. Construction/execute contract
- Initiate Phase IIB construction paperwork, mobilization, full on-site presences
- Begin "close coordination" process among involved Town Departments