



Short Interval

Remain Nantucket

22 Federal Street
Nantucket, MA

JK Project #1416

Jim Hudson @ JK Scanlan LLC

Email: jhudson@jkscanlan.com

Date : October 24,14

ITEM #	Sub-Contractor	DESCRIPTION OF WORK	October								November								November								Noise Level	Comments
			S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S				
					20	21	22	23	24			27	28	29	30	31			3	4	5	6	7					
1		Demo Small Additions					X	X	X																5			
2		Demo and Raise Building									X	X	X												5			
3		Mobilize Shoring Equipment										X	X												3			
4		Layout of Shores (Steel)										X	X												0			
5		Install Shoring												X	X			X	X	X	X	X			10			
6		Move Building to South/East Corner																							6			
7		Remove Existing Foundation																							6	11/17 to 11/21		
9		Foundation Excavate																							6	11/18 to 11/25		
10		Gravel Prep set up Dewatering																							6	11/26 to 11/28		
11		Foundations																							5	12/1 to 12/31		
<u>Descriptions:</u>			I= Inspection																SD= Shipping Date									
Noise Levels: 1 = Hamering			D= Delivery Date																# = Number of Men									
10 = Driving Steel Shores			F= Finished Date																									