

TOWN OF NANTUCKET, MASSACHUSETTS
NANTUCKET HARBOR SHIMMO & PLUS AREAS
SEWER EXTENSION PROJECT

CONSTRUCTION SCHEDULE – WEEKLY UPDATE

Date Submitted: October 20, 2017

One Week Look Ahead (10/23 thru 10/27)

- Mainline Sewer Crew # 1
 - Continue progressing along Vesper Lane, west of Cato Lane toward Hummock Pond Road
- Mainline Sewer Crew #2
 - Complete sewer stubs on Tashama and Maclean
 - Progress to installation of mainline sewer on Green Meadow Drive

Two Week Look Ahead (10/30 thru 11/3)

- Mainline Sewer Crew # 1
 - Continue progressing west along Vesper Lane and onto Hummock Pond Road
- Mainline Sewer Crew #2
 - Continue with installation of mainline sewer on Green Meadow Drive

Three Week Look Ahead (11/6 thru 11/10)

- Mainline Sewer Crew # 1
 - Continue progressing west along Hummock Pond Road
- Mainline Sewer Crew #2
 - Complete installation of mainline sewer on Green Meadow Drive

On an As Needed Basis the Contractor will be:

- Performing testing at various locations
- Installing inverts at various locations
- Raising castings at various locations
- Performing general cleanup

Please note that this is a projected schedule and will be adjusted accordingly based on Contractor's actual progress and the weather

As the work progresses, excavation equipment will be staged along the side of the road adjacent to the current work area during off work hours as approved by local officials.