

TOWN OF NANTUCKET, MASSACHUSETTS
NANTUCKET HARBOR SHIMMO & PLUS AREAS
SEWER EXTENSION PROJECT

CONSTRUCTION SCHEDULE – WEEKLY UPDATE

Date Submitted: November 22, 2017

One Week Look Ahead (11/27 thru 12/1)

- Mainline Sewer Crew # 1
 - Complete installation of mainline sewer on Hummock Pond Road to Hussey Farm Road intersection and move to Wamasquid Place
- Mainline Sewer Crew #2
 - Complete installation of mainline sewer on Green Meadow Drive

Two Week Look Ahead (12/4 thru 12/8)

- Mainline Sewer Crew # 1
 - Complete mainline sewer on Wamasquid Place and continue onto Meadowview Drive south toward Somerset Road
- Mainline Sewer Crew #2
 - Commence mainline sewer installation in Bayberry Lane Area

Three Week Look Ahead (12/11 thru 12/15)

- Mainline Sewer Crew # 1
 - Continue progressing south along Meadowview Drive
- Mainline Sewer Crew #2
 - Continue installation of mainline sewer in Bayberry Lane Area

On an As Needed Basis the Contractor will be:

- Performing testing at various locations
- Installing inverts at various locations
- Raising castings at various locations
- Performing general cleanup

Please note that this is a projected schedule and will be adjusted accordingly based on Contractor's actual progress and the weather

As the work progresses, excavation equipment will be staged along the side of the road adjacent to the current work area during off work hours as approved by local officials.