

TOWN OF NANTUCKET, MASSACHUSETTS
NANTUCKET HARBOR SHIMMO & PLUS AREAS
SEWER EXTENSION PROJECT

CONSTRUCTION SCHEDULE – WEEKLY UPDATE

Date Submitted: December 8, 2017

One Week Look Ahead (12/11 thru 12/15)

- Mainline Sewer Crew # 1
 - Complete mainline sewer on Wamasquid PL and continue onto Meadowview Drive (South toward Somerset Road)
- Mainline Sewer Crew #2
 - Perform sewer repair for Town on North Liberty Street
 - Commence installation of pressure sewer on Rugged Road
- Auxiliary Crew(s)
 - Install inverts and perform pipe testing on Vesper Lane

Two Week Look Ahead (12/18-12/22)

- Mainline Sewer Crew # 1
 - Continue progressing along Meadowview Drive (South)
- Mainline Sewer Crew #2
 - Complete Rugged Road and commence on Bayberry Lane
- Service Crew #3
 - Installation of services on Vesper Lane

Three Week Look Ahead (12/27-12/29)

- Mainline Sewer Crew # 1
 - Continue progressing along Meadowview Drive (South toward Somerset Road)
- Mainline Sewer Crew #2
 - Complete Bayberry Lane and commence on Ticcoma way
- Service Crew #3
 - Installation of services on Vesper Lane

On an As Needed Basis the Contractor will be:

- Performing testing, installing inverts, and raising castings at various locations
- Performing general cleanup

Please note that this is a projected schedule and will be adjusted accordingly based on Contractor's actual progress and the weather. As the work progresses, excavation equipment will be staged along the side of the road adjacent to the current work area during off work hours as approved by local officials.