

TOWN OF NANTUCKET, MASSACHUSETTS  
NANTUCKET HARBOR SHIMMO & PLUS AREAS  
SEWER EXTENSION PROJECT

CONSTRUCTION SCHEDULE – WEEKLY UPDATE

Date Submitted: December 15, 2017

**One Week Look Ahead (12/18-12/22)**

- Mainline Sewer Crew # 1
  - Complete force main on Wamasquid Place and commence mainline sewer on Meadow View Drive (South toward Somerset Road)
- Mainline Sewer Crew #2
  - Complete Rugged Road to and commence on Bayberry Lane

**Two Week Look Ahead (12/27-12/29)**

- Mainline Sewer Crew # 1
  - Continue progressing along Meadow View Drive (South)
- Mainline Sewer Crew #2
  - Complete Bayberry Lane and continue onto Ticcoma Way
- Service Crew #3 (Tentative)
  - Installation of sewer services on Vesper Lane

**Three Week Look Ahead (1/3-1/6) \*\* Weather Dependent on Paved Roads \*\***

- Mainline Sewer Crew # 1
  - Continue progressing along Meadow View Drive ( South to Somerset)
- Mainline Sewer Crew #2
  - Complete Ticcoma Way and continue onto Dooley Ct.
- Service Crew #3 (Tentative)
  - Installation of sewer services on Vesper Lane

**On an As Needed Basis the Contractor will be:**

- Performing testing at various locations
- Installing inverts at various locations
- Raising castings at various locations
- Performing general cleanup

**Please note that this is a projected schedule and will be adjusted accordingly based on Contractor's actual progress and the weather. As the work progresses, excavation equipment will be staged along the side of the road adjacent to the current work area during off work hours as approved by local officials.**