

PRELIMINARY CONSTRUCTION SCHEDULE

As part of our continuing public outreach initiative for the upcoming town sewer project, this notice contains information regarding the preliminary sewer construction schedule. Please note that the schedule is likely to change over time based on the many variables associated with a project of this nature. Residents are encouraged to visit the Town's website at www.nantucket-ma.gov/NHS-Plus-Sewer for weekly updates on the progress of construction and the proposed schedule.

The Project will commence on the evening of Monday, September 18, 2017 at the intersection of Vesper Lane and Surfside Road. Considering the significant traffic volume in this intersection, the Nantucket Board of Selectmen has granted a waiver of the Town Noise Bylaw to work at night (for up to five nights) within Vesper Lane from the intersection of Surfside Road to approximately the entrance of Gouin Village. At this time, all other continuing sewer work is scheduled to occur during the day. This first construction crew will continue along Vesper Lane to Hummock Pond Road and then into the Meadow View Drive area.

A second construction crew will commence work on Monday, September 25, 2017 at the intersection of Maclean Lane and Surfside Road. This crew will complete sewer installation in Maclean Lane and Tashama Lane before moving on to the Green Meadows Drive area and then the Bayberry Lane area. After completion of the Bayberry Lane area, this crew will move into the Nantucket Harbor Shimmo area for the remainder of the construction season, which runs until mid-May 2018. Any work not completed at that time will be performed in the fall of 2018.

The map depicts the planned starting locations for each crew.

