

TOWN OF NANTUCKET, MASSACHUSETTS
NANTUCKET HARBOR SHIMMO & PLUS AREAS
SEWER EXTENSION PROJECT

CONSTRUCTION SCHEDULE – WEEKLY UPDATE

Date Submitted: September 29, 2017

One Week Look Ahead (10/2 thru 10/6)

- Mainline Sewer Crew # 1 ** Days **
 - Night work on Vesper Lane has been completed, the crew is switching to days as of Monday morning (10/2)
 - Continue Progressing west along Vesper Lane toward Hummock Pond Road
- Mainline Sewer Crew #2
 - Maclean Lane progressing west toward Tashama Lane

Two Week Look Ahead (10/9 thru 10/13)

- Mainline Sewer Crew # 1
 - Continue Progressing west along Vesper Lane
- Mainline Sewer Crew #2
 - Maclean Lane progressing west toward Tashama Lane
 - Commence work on Tashama lane East and West

Three Week Look Ahead (10/16 thru 10/20)

- Mainline Sewer Crew # 1
 - Continue Progressing west along Vesper Lane
- Mainline Sewer Crew #2
 - Progressing on Tashama Lane both east and west
 - Commence work on Green Meadow Drive

On an As Needed Basis the Contractor will be:

- Performing testing at various locations
- Installing inverts at various locations
- Raising castings at various locations
- Performing general cleanup

Please note that this is a projected schedule and will be adjusted accordingly based on Contractor's actual progress and the weather

As the work progresses, excavation equipment will be staged along the side of the road adjacent to the current work area during off work hours as approved by local officials.