

TOWN OF NANTUCKET, MASSACHUSETTS
NANTUCKET HARBOR SHIMMO & PLUS AREAS
SEWER EXTENSION PROJECT

CONSTRUCTION SCHEDULE – WEEKLY UPDATE

Date Submitted: November 9, 2017

One Week Look Ahead (11/13 thru 11/17)

- Mainline Sewer Crew # 1
 - Continue progressing west along Hummock Pond Road
- Mainline Sewer Crew #2
 - Continue installation of mainline sewer on Green Meadow Drive
- Auxiliary Crew
 - Install brick inverts and raise manhole castings on Vesper

Two Week Look Ahead (11/20 thru 11/24) (*No Work 11/23 or 11/24)

- Mainline Sewer Crew # 1
 - Continue progressing west along Hummock Pond Road
- Mainline Sewer Crew #2
 - Continue installation of mainline sewer on Green Meadow Drive

Three Week Look Ahead (11/27 thru 12/1)

- Mainline Sewer Crew # 1
 - Continue progressing west along Hummock Pond Road to Hussey Farm Road
- Mainline Sewer Crew #2
 - Complete installation of mainline sewer on Green Meadow Drive and progress to Bayberry Lane Area

On an As Needed Basis the Contractor will be:

- Performing testing at various locations
- Installing inverts at various locations
- Raising castings at various locations
- Performing general cleanup

Please note that this is a projected schedule and will be adjusted accordingly based on Contractor's actual progress and the weather.

As the work progresses, excavation equipment will be staged along the side of the road adjacent to the current work area during off work hours as approved by local officials.