

TOWN OF NANTUCKET, MASSACHUSETTS
NANTUCKET HARBOR SHIMMO & PLUS AREAS
SEWER EXTENSION PROJECT

CONSTRUCTION SCHEDULE – WEEKLY UPDATE

Date Submitted: December 22, 2017

One Week Look Ahead (12/27-12/29)

- Mainline Sewer Crew # 1
 - Mainline sewer installation on Somerset Road North (from Meadow View Drive toward Friendship Lane)
- Mainline Sewer Crew #2
 - Not on Shimmo Project for the week.

Two Week Look Ahead (1/3-1/5)

- Mainline Sewer Crew # 1
 - Mainline sewer installation on Somerset Road South (from Meadow View Drive toward Marsh Hawk Lane)
- Mainline Sewer Crew #2 (**Commence Work in Shimmo Area**)
 - Low-pressure sewer installation on Berkley Avenue

Three Week Look Ahead (1/8-1/12)

- Mainline Sewer Crew # 1
 - Continue progressing on Somerset Road South to Marsh Hawk Lane
- Mainline Sewer Crew #2
 - Low-pressure sewer installation on Boston Ave. and Brewster Road

On an As Needed Basis the Contractor will be:

- Performing testing at various locations
- Installing inverts at various locations
- Raising castings at various locations
- Performing general cleanup

Please note that this is a projected schedule and will be adjusted accordingly based on Contractor's actual progress and the weather. As the work progresses, excavation equipment will be staged along the side of the road adjacent to the current work area during off work hours as approved by local officials.